

Water Resources Department
Government of Jharkhand

Proceedings of the review meeting of Subarnarekha Multipurpose Project held on 23.02.2012 at Ranchi under
Chairmanship of Principal Secretary, Water Resources Department, Ranchi

Sl. No.	Name of Division	Issues / Name of the work	Allotment	Up to Date Expenditure (in lacs)	Current Status	Decision taken in the meeting
1	2	3	4	5	6	7
Chief Engineer, Chandil Complex						
1	Subarnarekha Dam Div. No. 2, Chandil	Restoration, Fabrication, erection and commissioning of Chandil Dam Gate.	100.000	99.030	30% work completed. Under water work is delayed as reservoir is full upto 180 M.	By March water will be lower. Complete the work by June 2012.
		Supply of crockeries/dining set, dining table, bed sheet, curtains, A.C., 1 no. of refrigerators, Lighting arrangement, 5 Nos. of T.V. & R/M of Chandil IV.	1.940	1.840	90% work completed.	Complete the work before next review meeting
		Supply, fitting & fixing subsersible pump in Up-streams side of Chandil Dam & its pipe connection from begening of right dam approach road.	11.510	5.750	50% work completed.	Taken Seriously. Complete the work in one week.
		Barbed wire fencing, pithcing and other work of D/s of Chandil Dam.	37.350	22.271	60% work completed.	Complete the work by 05.03.2012.
		R/M of gallery of Chandil Dam, Diesel generator and gate operation and water supply system at Dam coloney etc.	8.270	1.850		
		R/M of I.B. at Chandil	1.000	0.413		
		R/M of IV - 2 Nos. & Payment of Home guard.	5.000	4.566		
		Total:-	165.070	135.720	Exp % -	82.219%

Sl. No.	Name of Division	Issues / Name of the work	Allotment	Up to Date Expenditure (in lacs)	Current Status	Decision taken in the meeting
1	2	3	4	5	6	7
2	Subernarekha Canal Division, Chandil	Construction of WBM service road from Km. 0.00 to Km. 7.30 of CLMC. Gauge Reading work of Baramini Nala Mausami mazdoor during irrigation period Km. 0.00 to 16.00 of SLMC. Repair of Divisional office godown etc. at left bank of Chandil. Purchase of computer, scanner, printer & all accessories etc. Repair of Boundary wall & P.C.C road for canal colony of Chandil. R/M & special repair of vehicle -2 Nos.	47.740 0.200 0.500 2.000 0.500 7.840 1.700	 - - - 7.760 -	10% work completed. Poor progress	GSB complete. Grade-I 50% complete. Complete Grade-I by 15.03.2012.
		Total:-	60.480	17.310	Exp % - 28.621%	
3	Subernarekha Canal Division, Gangudih.	Construction of safe elephant passage at Pata-Chainpur at Km. 6.25 of CLMC. Construction of DLR and approach road on Chakulia Nala near Km. 13.91 of CLMC. Construction of SLR at Km. 14.135 & lining work between Km. 13.985 to Km. 14.185 of CLMC. Lining in gaps between structures at Km. 1.219, 3.65, 3.90 & 5.12 of CLMC. Residual lining work between Km. 0.094 to Km. 9.132 of CLMC. Lining between Km. 14.185 to 14.74 of CLMC. Lining work between Km. 14.742 to 15.49 of CLMC. Construction of Toe wall in D/S of aqueduct at Km. 13.75 of CLMC. Construction of WBM service road from Km. 7.30 to Km. 16.248 of CLMC.	75.000 2.940 2.953 57.899 31.125 36.994 105.321 1.190 71.740	- 1.550 - - - 27.410 24.190 1.170 15.790	Work allotted soil starta submitted for finalisation of drawing to C.D.O., Ranchi. Work completed but final bill pending due to time extension. Do Do Do Lining in about 100 M remaining 25% work completed. Final bill pending due to time extension. 15% work completed.	Drawing recently finalised by CDO. Expedite the work. Send post facto proposal. Completed Plan & ensure weekly progress. Completion Target - 20.04.2012. Send post facto proposal. GSB in progress. 75% done. Completion target - 20.03.12 should adhere.
		Total:-	387.162	71.070	Exp % - 18.357%	

Sl. No.	Name of Division	Issues / Name of the work	Allotment	Up to Date Expenditure (in lacs)	Current Status	Decision taken in the meeting
1	2	3	4	5	6	7
4	Minor Distribution Division No.-5, Dimna, Jamshedpur.	EW between Km. 16.768 to Km. 20.426 of CLMC. Foot Bridge at Km. 30.10 of CLMC and excavation of canal and construction of drain. Safe elephant passage at Km. 19.08 of CLMC. Lining work between Km. 20.74 to 21.222, Km. 21.327 to Km. 22.171, Km. 22.276 to Km. 23.271 & Km. 23.379 to Km. 23.565 of CLMC. Residual work in U/S & D/S of structures between Km. 23.65 to Km. 32.308 & lining works in filling portion between Km. 27.345 to Km. 27.752 & Km. 28.30 to Km. 28.412 of CLMC. EW, Lining between Km. 16.67 to Km. 32.308 of CLMC. Lining work between Km. 17.14 to 18.954 of CLMC. Restoration, Fabrication, erection and commissioning of Chandil Dam Gate. R/M of IV - 3 Nos.	63.050 80.000 50.000 75.000 62.490 158.000 20.000 252.540 2.000	13.248 9.931 - 57.060 22.230 - - 0.841	50% work completed. 25% work completed. Agreement executed recently. 30% work completed. 20% work completed. Work order issued recently. Agreement executed recently. Allotment is for Payment of work done of Dam Division-2, Chandil	Completion Target - 15.03.2012. Should be adhered. Completion Target - 15.03.2012. Should be adhered. Completion Target - 15.03.2012. Should be adhered.
5	Subernarekha Canal Division, Jamshedpur.	Construction of 7 Nos. of safe elephant passage at Km. 34.66, 36.20, 36.50, 37.50, 39.25, 45.10 and 52.03 Residual EW and P.C.C lining between Km. 46.33 to 52.27 and construction of C.D at Km. 49.70 and Km. 51.15. DLR Bridge at Km. 50.48 and WBM Road from Km. 43.30 to Km. 59.72 of CLMC. (Indurnati village) Construction of 1 No. of safe elephant passage at Km. 33.16 of CLMC. Lining in U/S & D/S of structures between Km. 32.328 to Km. 40.85 of CLMC.	150.000 150.000 75.000 7.000	100.470 3.152 0.018 -	Soil testing work is under progress. Work allotted. Work in some portion is in progress. At 50.48 Km. work will be strated after deployment of Police force. Soil test conducted report submitted to C.D.O. for finalisation of final drawing.	Work started in five structures. Plan and ensure weekly progress. Work in progress. Target - Earth work should be completed by June 2012 Completion Target - 30.06.2012. Should be adhered. Completion Target - 30.06.2012. Should be adhered.
		Total:-	763.080	103.310	Exp % - 13.539%	

Sl. No.	Name of Division	Issues / Name of the work	Allotment	Up to Date Expenditure (in lacs)	Current Status	Decision taken in the meeting
1	2	3	4	5	6	7
		Lining work in cutting portion between Km. 32.444 to 35.154 in SLMC.	105.000	80.000	25% work completed.	Completion Target - 30.06.2012. Should be adhered.
		Lining work in cutting portion between Km. 35.57 to 38.258 in SLMC.	85.000	60.000	20% work completed.	Completion Target - 30.06.2012. Should be adhered.
		Lining work in cutting portion between Km. 39.07 to 40.845 in SLMC.	35.000	25.000	20% work completed.	Completion Target - 30.06.2012. Should be adhered.
		SLR Bridge at Km. 48.61 & Residual E/W between Km. 48.55 to 48.67 of SLMC.	5.000	-	Work is in progress.	Completion Target - 30.06.2012. Should be adhered.
		Lining between Km. 43.45 to 46.33 of SLMC.	10.000	10.000	Work is in progress.	Completion Target - 30.06.2012. Should be adhered.
		Construction of Wing wall & return wall of SLR Bridge at Km. 34.47 & Km. 37.20 of SLMC.	2.470	1.970	Work completed but final bill pending due to time extension.	
		Construction of WBM Road Km. 32.238 to 40.85 of CLMC.	30.000	-	25% work completed.	First of all GSB should be completed in whole length and then Gr.-I, Gr.-II, Gr.-III should be completed in whole length. Payments should be made accordingly. No piece-meal payment is allowed. Poor progress. No hurdle. Expedite the progress.
		R/M of IV - 6 Nos.	2.000	1.780		
		Total:-	656.470	282.390	Exp % - 43.016%	
6	Minor Distribution Division No.-8, Jamshehpur.	Renovation of all the 21 rooms of Nirmal Bhawan I.B., Entrance hall, Lobby of ground floor, Staff quarter, Out-house, boundry wall, Kitchen and Dining hall.	9.600	9.600	Previous Work completed. Rs. 10.00 Lacs needed for suit	Show plan & take approval.

Sl. No.	Name of Division	Issues / Name of the work	Allotment	Up to Date Expenditure (in lacs)	Current Status	Decision taken in the meeting
1	2	3	4	5	6	7
		Supply & Installation of Computer set alongwith Scanner, printer with Broad band connection, including annual maintenance & supply of consumable at Residence office of Administrator, SMP.	1.000	1.000	Work completed.	
		Supply & Installation of Computer set alongwith Scanner, printer with Broad band connection, including annual maintenance & supply of consumable at Residence office of Chief Engineer, Chandil Complex.	1.000	1.000		
		R/M of Colonies (Submarekha Bhawan, Sankosai Colony, Adityapur Colony, Dimna colony, Sankosai colony, C.H. Area Colony etc.)	28.000	18.894		
		R/M work of Administration Quarters Jubilee park	6.000	-		
		Cable connection & Air conditioner	1.500	-		
		Vapour Street Light lamp post (Jubilee park)	3.000	-		
		Grill foxing work in Divisional office at Suksari	2.500	-		
		R/M of Submarekha Bhawan pipe changing and repairing of partition wall of Circle office	2.500	-		
		Due electricity bill of about Rs. 4.00 Cr.	-	-	Households in the colony are also changed in Govt. bill.	In process. C.E. should look into the matter so
		Total:-	55.100	30.494	Exp % - 55.343%	
7	Minor Distribution Division No.-7, Galudih.	Safe elephant passage between Km. 16.25 to Km. 16.745	150.000	100.000	Work is in progress.	Bed level should be achieved by 30.05.2012. Procure drawing from CWC.
		R/M of IV - 3 Nos. & survey of distributaries.	5.000	1.635	Survey work in progress.	Survey complete. Expedite the subsequent work.
		Payment in Arbitration Appeal No.-28/2006	20.000	20.000		
		Total:-	175.000	121.635	Exp % - 69.506%	
8	Barrage Division, Galudih	Construction of Pucca drain near Right Guide Bundh at Km. 0.00 of GRMC.	45.000	-	Work is in progress.	Completion Target - 31.03.2012. Should be adhered.
		Anti Flood Suice Gate 2 Nos. (Protection work of Rakha Copper Complex)		-	Tender received will be finalised within January 2012	

Sl. No.	Name of Division	Issues / Name of the work	Allotment	Up to Date Expenditure (in lacs)	Current Status	Decision taken in the meeting
1	2	3	4	5	6	7
		Construction of DLR Bridge (Protection work of Rakha Copper Complex)	2.000	-	CDO to finalize design tender to be floated	Design by CDO - 1 week Tender - 2 weeks
		Construction of New I.B. at Galudih, including Miant. and Gardening work of old I.B. & office complex at Galudih.	25.000	0.069	Drawing is under preparation.	Modify Design as per suit concept. Show plan & take approval.
		Protection work of Rakha Copper Complex	50.000	49.895	Work is in progress.	Completion Target - 20.05.2012. Should be adhered.
		Electrification work at Galudih Barrage.	135.100	135.100	Work completed.	
		Payment of Computer Operator for C.E. office, Circle office and purchase of Computer, printer, Scanner, Fax machine - 2nos. each for e-procurement cell at C.E. office	3.000	1.268		
		Survey & Investigation of Galudih Left Main Canal Ex-Galudih Barrage & including Land Acquisition.	20.000	2.100	Survey work in progress.	Survey complete. Expedite the subsequent work.
		R/M of I/V - 3 Nos., Survey of distributaries & Payment of Home Guard.	7.500	2.399	Survey of distribution. LA Plan submitted	Survey complete. Expedite the subsequent work.
		Total:-	287.600	190.831	Exp % - 66.353%	
9	Subernarekha Canal Division, Ghatsila.	R/M of I/V - 4 Nos.	3.200	1.520	Exp % - 47.500%	
10	Minor Distribution Division No.-12, Mango, Jamshedpur.	Total:- Railway Bridge at Km. 113.13 of CLMC.	3.200 549.380	1.520 549.380	Adv. paid to Railway. Railway will start work in Feb.	In process. Persue with Railway officials.
		Safe elephant passage at Km. 26.15 of CLMC.	57.082	2.930	Tendered will be received on 13.01.2012	
		Drainage training work between Km. 25.838 to 27.23 of CLMC.	23.784	23.780	Work completed.	
		R/M of I/V - 4 Nos. & Survey of distributaries.	5.000	2.620		
		R/M of Diesel Generator Set at C.E. office, Division office.	3.800	1.360		
		Total:-	639.046	580.070	Exp % - 90.771%	
11	Central Store & Camp Division, Chandil	Operation of flood cell purchase of Fax and Zerox machine at Dam Circle level.	1.000	-		
		Payment of computer work in circle and repair of computer.	1.000	-		
		Repair of office Building, residential quarter, electric work and repair of hand pump.	5.000	-		

Sl. No.	Name of Division	Issues / Name of the work	Allotment	Up to Date Expenditure (in lacs)	Current Status	Decision taken in the meeting
1	2	3	4	5	6	7
		R/M & special repair of vehicle -2 Nos.	1.850	-		
		Total:-	8.850	0.000	Exp % - 0.000%	
12	Quality Control Division, Jamshedpur.	R/M of Lab.	2.000	-		
		Total:-	2.000	0.000	Exp % - 0.000%	
13	Planning & Monitoring Division, Jamshedpur.	Preparation of monthly progress report & others report & maintenance of computers and supply of consumable for C.E's office, Design office & Monitoring office.	3.000	0.393		Submit progress report as booklet and not in loose paper.
		Total:-	3.000	0.393	Exp % - 13.100%	
Flood Sector under Chief Engineer, Chandil Complex						
14	Subernarekha Canal Div., Gangudih	Flood Protection work on Subernarekha River at Lakshman Nagar in Jamshedpur	112.00	61.55	Work is in progress. Need of additional Rs. 35 lakh	In incorporated in the COBT of 2012-13
		Flood Protection work on Subernarekha River at Daigutu Nala and Subhash Colony Nala	30.00	30	Work is in progress. Need of additional Rs. 36 lakh	
		Flood Protection work on Subernarekha River at Kapali Nala in Jamshedpur	70.00	69.65	Work is in progress. Need of additional Rs. 70 lakh	In incorporated in the COBT of 2012-13
		Total	212.00	161.20	Exp % - 76.038%	
15	Barrage Division, Galudih	Flood Protection work on Subernarekha River at Mahuldangi and Bamsole village of Baharagora block	110.00	76.67	Work is in progress. Rs. 40.00 lakh surrendered	
		Flood Protection work on the bank of Kharkai river at Jayaprabha Complex.	88.00	0.00	Work is in progress. Rs. 20.00 lakh surrendered	
		Flood Protection work on Subernarekha River at Guhiapal village of Baharagora block	-	-	Work completed. Need for Rs. 2.00 lakh	
		Total:-	198.00	76.67	Exp % - 38.72%	
Restoration work under Chief Engineer, Chandil Complex						
16	Central Store & Camp Division, Chandil	Restoration of Palna Reservoir Scheme	20.00	11.12	Out of 769 chain of Palna Left Main Canal, restoration work has been done upto rest work has to be taken up in Phase-II. Out of 172 chain of Palna Right Canal, water flows upto 72 chain only.	DPR for restoration of Palna Reservoir Scheme - Phase-II is awaited. Should be submitted in one week.
		Total:-	20.00	11.12	Exp % - 55.600%	
		Grand Total:-	3636.058	1783.733	Exp % - 49.057%	

**Proceedings of the review meeting of Subarnarekha Multipurpose Project held on 23.02.2012 at Ranchi under Chairmanship of
Principal Secretary, Water Resources Department, Ranchi**

Chief Engineer, Icha Galudih Complex

Sl. No.	Name of Division	Issues / Name of the work	Allotment	Up to Date Expenditure (in lacs)	Current Status	Decision taken in the meeting
1	2	3	4	5	6	7
1	Irrigation Division, Galudih	Pucca drain from km 0.00 to 0.70 km of right bank of GRMC	6.00	0.84	To be completed by Feb. 2012	
		Structure Gap & Drain construction work from 8.00 KM to 15.00 KM of GRMC	6.94	3.56		
		E/W Lining work within Structure gap from 15.00 KM to 22.50 KM of GRMC	52.00			
		E/W Lining & Service Road from 22.50 Km to 30.00 KM of GRMC	87.00		Rs. 40.00 lakh surrendered	
		U-Distribution (PL-2)	10.00		Rs. 10.00 lakh surrendered	
		R/M of MIS cell & preparation of DPR of Revised Estimate for Chief Engineer Office.	3.00			
		R/M of 3 no. inspection vehicles. & R/M of MIS Cell- C.E. Office	5.00			
		Expenditure on completed work till March 2011	0.00	0.00		
		Total	169.94	4.40		
2	Kharkai link Canal Division, Musabani	E/W & Lining work from 30.00 Km to 36.75 of GRMC	100.00			C.E. and E.E. to review work progress and surrender accordingly
		Residual E/W, S/R & Lining work from KM 36.75 to Km 43.56 KM of GRMC (including drain work)	210.75	192.62	Completion target - March 2012	To be completed by March 2012
		E/W & Lining work from 43.50 KM to 50.25 KM of GRMC	200.00	138.44	Completion target - March 2012	C.E. and E.E. to visit site and review the progress of work and decide

Sl. No.	Name of Division	Issues / Name of the work	Allotment	Up to Date Expenditure (in lacs)	Current Status	Decision taken in the meeting
1	2	3	4	5	6	7
		EW & Lining work from KM 50.25 KM to 52.02 KM of GRMC	100.00	90.01	Work complete	
		EW & Lining work from 52.25 KM to 56.04 KM of GRMC	100.00	67.81	Work complete	
		Construction of Parallel channel (PL5)	42.00		Complete	
		Construction of Parallel channel (PL4)	100.00	99.02		
		B- Land for Parallel Channel & Filled Channel	100.00	100.00	Allotment in B-land required	
		Construction of Parallel Channel (PL-3)	10.00	0.00	Rs. 10.00 lakh surrendered	
		R/M of 5 no. of Inspection Vehicle	4.00	1.78		
		Expenditure on completed work till March 2011	0.00	0.00		
		Total:-	966.75	689.68		
3	Galudih Right Canal Division No.-1, Musabani, Camp- Galudih	Additional Foot Bridge at KM 4.00 of GRMC	78.00	24.25	Completion target - March 2012	
		Additional Foot Bridge at KM 11.00 of GRMC		12.83	Completion target - March 2012	
		Construction of CD at KM 1.10, 8.10, 8.37, 12.33, 13.20 (5 nos.) and SLR Bridge at KM 2.90, 5.82, 7.45, 13.45 (4 nos) of GRMC (9 Nos.)	5.66		Rs. 5.66 lakh surrendered	
		Construction of CD at KM 1.62, 3.69, 5.61, 6.66, 8.79, 9.66 & 10.32 of GRMC (7Nos.)	36.92		Rs. 36.92 lakh surrendered	

Sl. No.	Name of Division	Issues / Name of the work	Allotment	Up to Date Expenditure (in lacs)	Current Status	Decision taken in the meeting
1	2	3	4	5	6	7
		Construction of four Bridge at KM 10.50, 13.45 of GRMC	25.00	0.18	Complete	
		Construction of CD at KM 14.00 of GRMC	11.69	7.02	Complete	
		Construction of Protection at KM 24.12, CD work at KM 26.235 & S/P at Km 29.195	2.36		-	
		Construction of CD at KM 24.12, 24.54, 25.26, 26.73 & 27.41 of GRMC	0.50		Rs. 0.50 lakh surrendered	
		WBM Road from 0 to 8 KM of GRMC	49.00		Rs. 18.40 lakh surrendered	
		WBM Road from 15 to 22.50 KM of GRMC	2.60			
		Construction of HR-CR at KM 15.19, CD work at KM 20.50 & Lining work at KM 14.85 of GRMC	0.00			
		Construction of SLR Bridge at KM 0.405	0.26	0.26		

S. No.	Name of Division	Issues / Name of the work	Allotment	Up to Date Expenditure (in lacs)	Current Status	Decision taken in the meeting
1	2	3	4	5	6	7
		Construction of SLR Bridge at 18.78 and Foot Bridge at Km 12.10 of GRMC	62.00	18.19	Completion target - March 2012	
		Construction of SLR Bridge at 2.00 and Foot Bridge at KM 1.65 & 7.8 KM of GRMC	71.19	49.72	Complete	
		Construction of SLR Bridge at 24.41 and Super Passage at Km 23.10 & 30.20 of GRMC	56.52	9.21	It work is not completed by March 2012. Cancel the work and retender.	Completion target - March 2012
		P.C.C. Lining on bank connection of aquaduct at Km 14.00 of GRMC	0.23	0.23		
		Residual work of S.L.R. Bridge at KM 14.40, 15.79, 17.11, 18.23, 20.406 & 28.382/27.649 of GRMC	31.97	27.67	Complete	
		R/M of 5 No. inspection Vehicle	4.00	2.86	Rs. 1.45 lakh surrendered	
		R/M of Generator set in the office of the Chief Engineer	0.70			
		Expenditure on completed work till March 2011	0.00	0.00		
		Total:-	438.60	152.42		

Sl. No.	Name of Division	Issues / Name of the work	Allotment	Up to Date Expenditure (in lacs)	Current Status	Decision taken in the meeting
1	2	3	4	5	6	7
4	Khartai Dam Division No.-1, Musabani	Construction of Super Passage at KM 35.73 of GRMC	4.70		Rs. 4.70 lakh surrendered	
		Construction of SLR Bridge at KM 42.860, 43.730 of GRMC (3Nos.)	19.35		Rs. 19.35 lakh surrendered	
		Construction of SLR Bridge at KM 36.08 and 30.7 KM of GRMC	52.00	26.265	Rs. 6.96 lakh extra allotment required	Completion target - March 2012
		Construction of Acqueduct at KM 37.73 of GRMC Extension portion	7.17		Rs. 2.26 lakh extra allotment required	
		Construction of foot Bridge at 41.85 of GRMC, SLR at KM 35.33, 36.30 and CD at KM 36.75	1.00		Rs. 1.00 lakh surrendered	
		Construction of SLR Bridge at KM 52.02, 53.07 & 54.270 of GRMC	0.20		Rs. 0.20 lakh surrendered	
		Construction of SLR Bridge at KM 39.80, 42.39 and 45.27 Km of GRMC	100.00	40.761	Rs. 4.12 lakh extra allotment required.	Completion target - March 2012
		Construction of foot Bridge at KM 54.611, CD work at 55.08 of GRMC	10.00	2.07	Rs. 7.92 lakh surrendered	
		Construction of C/D work at KM 45.30, 48.12, 50.79, 32.315, 34.17 & 52.50	200.00		Rs. 30.00 lakh surrendered	
		R/M of 5 No. Inspection Vehicle	4.00		Rs. 2.368 lakh surrendered	
		Expenditure on completed work till March 2011	0.00	0.00		
		Total:-	398.42	69.10		

Sl. No.	Name of Division	Issues / Name of the work	Allotment	Up to Date Expenditure (in lacs)	Current Status	Decision taken in the meeting
1	2	3	4	5	6	7
5	Minor Dist. Div. No.-2, Chandil, Camp-Dimna	Ruchap Minor(OL-2)Ex-1.40 km of clmc Hirmili Minor(OR-3)Ex-3.65km of clmc Residual work of Rudia OR5-2 Residual work of Manikui Minor (OR-6) Residual work of Chakulia Minor (OR-10-11) Ex-15.27 KM of CLMC Residual work of Chitgu Minor Residual work of Karnidih Minor& Harudih Minor R/M of Inspection Vehicle R/M of Inspection Vehicle Others Expenditure on completed work till March 2011	 24.30 6.00 31.27 1.71 23.90 200.00 1.60 1.60 0.00	 0.00 0.00 0.00 0.00 117.63 0.36 0.36 0.36 2.41 0.00	 60% work complete Work started Rs. 6.00 lakh surrendered. L/A problem Rs. 31.02 lakh surrendered Rs. 4.79 lakh extra allotment required Rs. 50.0 lakh extra allotment required Rs. 0.80 lakh surrendered Rs. 1.60 lakh surrendered 	 Completion target - June 2012 to retender Completion target - March 2012 Completion target - February 2012 Completion target - May 2012
		Total:-	290.38	131.19		

Sl. No.	Name of Division	Issues / Name of the work	Allotment	Up to Date Expenditure (in lacs)	Current Status	Decision taken in the meeting
1	2	3	4	5	6	7
6	Minor Dist. Div. No.-3, Mango, Jamshepur	Residual work of Ashanbani Minor Ex-0.21 KM of pardih distry.	5.00		Rs. 5.00 lakh surrendered	E.E. asked to tender for E/W and lining work together
		Pardih Distributary (OR-14) Ex-KM 20.00 of CLMC	55.00		Rs. 35.00 lakh surrendered	to retender
		Pardih Part-II from KM 0.03 to 0.54		11.24		Completion target - March 2012
		Lower Baliguma Minor (OR-18b) Ex. Km of U/B Minor	65.00	0.3	Rs. 41.00 lakh surrendered	
		Residual work of Plasbani Minor (OR-19) Ex-5.25 KM of Dimnajor Minor	53.83		Rs. 60.00 lakh in works surrendered. Rs. 231.94 lakh for U/A required.	
		R/M of 3 no. Inspection vehicle	2.40	0.9	Rs. 0.80 lakh surrendered	
		Satnala	2.00		Rs. 2.00 lakh extra allotment required	
		Expenditure on completed work till March 2011	0	0		
		Total:-	183.23	12.44		
7	Minor Dist. Div. No.-4, Galudih	Barabanki Minor (OR-20-21) Ex-44.61 KM of CLMC	100.00	27.43		Completion target of lining works by May 2012
		Salbani Minor (OR-22) Ex-47.63 KM of CLMC	175.00	21.565		C.E. to take initiative and solve the problem of public hindrance.
		Kashidih Minor (OR-23) Ex-50.21 KM of CLMC	0.00			
		Dobapani Minor (OR-24) Ex-52.75 KM of CLMC	0.00			

Sl. No.	Name of Division	Issues / Name of the work	Allotment	Up to Date Expenditure (in lacs)	Current Status	Decision taken in the meeting
1	2	3	4	5	6	7
		Sukhara Minor(OR-25) Ex-55.37 KM of CLMC	0.00			
		R/M of 2 No. Inspection Vehicle	1.60	0.676		
		Total:-	276.6	49.671		
		Grand Total:-	2723.92	1108.90		

Others :-

- Field Engineers were appraised of inclusion of the project under AIBP & release of fund. They were advice to inculcate work culture so that the project could be completed within stipulated time i.e. 2014-15.
- They were asked to report concern matters through Administrator, Subernarekha Multipurpose Project.
- Extra allotment required in year 2011-12 should be sent to department through Administrator, Subernarekha Project Unit.
- Land Acquisition Problem in MDD No.-3, will be reviewed with concerned L/A officer in review meeting.
- For Financial Year 2012-13 quarterly work programme will be made available to department after approval of Administrator, Subernarekha Project Unit.
- Requirement of Junior Engineer and Assistant Engineer to be send to department by both Chief Engineer.
- Administrator, Subernarekha Project Unit to send proposal for construction of Project Management Unit to department.
- Key performance area a must be defined in each year and physical and financial target should be fixed.

(B. C. Nigam)
Special Secretary, WRD, Ranchi

Letter No.- 1/PMC/Misc./352/2008-.....
Copy to Administrator, Subernarekha Multipurpose Project, Adityapur, Jamshedpur/Engineer in Chief-I, WRD, Ranchi/All Chief Engineer (including Minor Irrigation & Mechanical), WRD, Jharkhand, Ranchi/All Superintending Engineer, Subernarekha Multipurpose Project/Joint Secretary (Management), WRD, Ranchi/Joint Secretary (Eng.), WRD, Ranchi/Joint Secretary, Administrator Office, SMP, Adityapur, Jamshedpur/Consultant-I & 2, WRD, Ranchi for information and necessary action. Chief Engineer, Chandil Complex/ Ichha-Galudih Complex will ensure that copy of the proceeding is made available to all concerned Executive Engineers. (by reviewed)

(B. C. Nigam)
Special Secretary, WRD, Ranchi

Letter No.- 1/PMC/Misc./352/2008-.....
Copy to P.S. to Hon'ble Dy. Chief Minister (WRD), Government of Jharkhand/Secretary to Principal Secretary, WRD, Ranchi/P.A. to Special Secretary, Water Resources Department, Ranchi for information.

(B. C. Nigam)
Special Secretary
WRD, Ranchi

Letter No.- 1/PMC/Misc./352/2008-.....
Copy to Web Information Manager, Water Resources Department, Ranchi for information and publication on departmental website.

(B. C. Nigam)
Special Secretary, WRD, Ranchi