

Govt. of Jharkhand
Water Resources Department
Schemewise Financial Report for 2018-19

Aug-18

(Amount in Rs. Crore)

Sl.	Name of the Projects	District / Block	Year of Start	First A. A.	Latest A. A.	Exp. Upto Mar. '18	Allotment	Exp. in 2018-19 upto Aug. 2018	Physical Progress in %			Remarks / Bottlenecks
									Head Works	Main Canal	Dist.	
1	2	3	4	5	6	7	8	9	10	11	12	13
A	AIBP											
1	Subernarekha Multipurpose Project	East & West Singhbhum & Saraikela - Kharsawan	1978	129.00	6613.74	5728.7575	191.52	106.96	Details attached as Annexure - II (A)			Work in progress
Total				129.00	6613.74	5728.76	191.52	106.96				

Annexure I

Physical Progress of Subernarekha Multipurpose Project

Sl. No.	Name of Component	Percentage of work done	Name of Component	Percentage of work done
Head Works			Canal System	
(i)	Chandil Dam	100.00%	Chandil Left Main Canal (127.88 km.)	100%
			Chandil Right Main Canal (33.77 km.)	Under Investigation
			Dist. System of CLMC	71%
(ii)	Icha Dam	30%	Icha Left Main Canal (19.75 km.)	98%
			Icha Right Main Canal (30.21 km.)	94%
			Distribution System of Icha Dam	70%
(iii)	Galudih Barrage	100%	Galudih Left Main Canal (65.56 km.)	77%
			Distribution System of GLMC	DPR under preparation
			Galudih Right Main Canal (56.04 km.)	100%
			Distribution System of GRMC	90%
(iv)	Kharkai Barrage	90%	Kharkai Left Main Canal (2.50 km.)	Under Investigation
			Kharkai Right Main Canal (29.83 km.)	82%
			Distribution System of Kharkai Barrage	90%