

Govt. of Jharkhand
Water Resources Department
Schemewise Financial Report for 2018-19

May-18

(Amount in Rs. Crore)

Sl.	Name of the Projects	District / Block	Year of Start	First A. A.	Latest A. A.	Exp. Upto Mar. '18	Allotment	Exp. in 2018-19 upto May 2018	Physical Progress in % H/R MC Dist.			Remarks / Bottlenecks
									Head Works	Main Canal	Dist.	
1	2	3	4	5	6	7	8	9	10	11	12	13
B Ongoing Major & Medium Projects												
1	Tajna Res. Scheme	Khunti / Khunti	2008	74.42	74.42	5.52			NIL	NIL	NIL	Work is allotted on Turn Key basis. Survey work completed. LA problem.
2	Raisa Res. Scheme	Ranchi / Bundu	2009	67.68	67.68	49.21			65%	NIL	NIL	Issue of Forest Land. L. A. Problem
3	Suru Res. Scheme	Saraikela-Kharsawan / Kuchai	1987	3.12	96.35	51.28			5%	2%	NIL	Work on Turn key basis under process.
4	Amanat Barrage Project	Palamau / Panki	1983	341.00	341.11	279.15			100%	40%	20%	Work is in progress in Non-forest Area. Transfer of forest land is under process.
5	Punasi Reservoir Scheme	Deoghar / Deoghar	1982	2.69	797.72	356.33	41.65	1.05	74%	37%	NIL	Work is in progress. Stage-II Forest Clearance obtained.
6	Konar Irrigation Scheme	Hazaribagh, Giridih, Bokaro / Bishnugarh	1975	11.43	2176.25	467.39	15.00	1.13	N.A.	85%	37%	Work in progress of Tunnel, Left Branch Canal, Bagodar Branch Canal, Right Branch Canal and Baroghat/ Barnpura distributaries. Forest land transfer and Land Acquisition of Distribution System is under process.
7	North Koel Res. Project	Palamau	1970	30.00	814.72	850.66			Dam - 90% Barrage - 90%	100%	80%	Work is in progress in non-forest area. Forest land transfer is under process.
8	Kans Res. Scheme	Gumla / Bharno	1978	1.37	44.18	27.19			70%	Lt - 40% Rt - NIL	NIL	Closed due to Public Hindrance
9	Bateshwarsthan Pump Canal Scheme	Godda / Meharna & Mahagama	2011		100.31	57.34			N.A.	75%	NIL	Work of Main Canal in progress. I.R. of Distribution System prepared. L.A. Plan is being prepared.
10	Domni Nala Res. Scheme	Garhwa / Kharaundi	2015		38.84	10.01						Work allotted on Turn-key basis. Work in progress. SIA Study being done.

Sl.	Name of the Projects	District / Block	Year of Start	First A. A.	Latest A. A.	Exp. Upto Mar. '18	Allotment	Exp. in 2018-19 upto May 2018	Physical Progress in % H/R MC Dist.			Remarks / Bottlenecks
									Head Works	Main Canal	Dist.	
1	2	3	4	5	6	7	8	9	10	11	12	13
11	Daharhati Res. Sch.	Lohardaga			47.96							Request to provide compensatory afforestation land has been sent to D.C. Lohardaga
12	Kehuniya Nala Augmentation Sch.	Garhwa			4.75	5.01						Work is in progress.
13	Tilaiya Res. Sch.	Koderma / Jainagar	2015		55.60	11.96			N.A.	NIL	NIL	SIA Study being done by Vinoba Bhawe Univ. for L.A.
14	Jharjhara Res. Scheme	West Singhbhum / Chakradharpur	1982	24.50	49.87	10.93			NIL	NIL	NIL	Work not started due to Public Hindrance
15	Budhai Res. Sch.				1520.87	0.01						Administrative Approval obtained. Land Schedule is being prepared for process of L.A.
16	CADWM work of Mayurakshi				69.77	5.0380	15.00	10.73				Under progress.
17	CADWM work of Kanchi Irr. Scheme				93.68	7.9219						Work under progress.
18	Restoration of Old Irri.Sch.				89.49	74.57						Work is in progress.
19	ERM of Completed Sch.				1576.77	494.99						Work is in progress.
20	Residual work and liability payment for schemes to be completed during 2011-12											
a)	Ajay Barrage Project	Deoghar, Jamtara / Sarath	1975	10.35	351.85	385.96			100%	100%	99%	25000 ha. Kharif Irr. Provided in 2017. Work almost completed.
b)	Bhairwa Res. Scheme	Ramgarh, Hazaribagh / Gola	1985	20.19	118.31	101.40			95%	Lt - 30% Rt - 98%	NIL	River closure done in 2016. Partial work done in canal. At present work is stopped.
c)	Nakti Res. Scheme	West Singhbhum / Bandgaon	1988	13.67	35.16	29.92			100%	100%	90% (Direct Outlet)	Scheme almost completed. Irrigation started.

Sl.	Name of the Projects	District / Block	Year of Start	First A. A.	Latest A. A.	Exp. Upto Mar. '18	Allotment	Exp. in 2018-19 upto May 2018	Physical Progress in % H/R MC Dist.			Remarks / Bottlenecks
									Head Works	Main Canal	Dist.	
1	2	3	4	5	6	7	8	9	10	11	12	13
d)	Ramrekha Res. Scheme	Gumla, Simdega / Simdega	1987	20.17	53.87	50.48			100%	Lt - 100% Rt - 50%	10%	Head works completed. LMC completed. RMC completed upto 12 km. out of 19 km. L.A. of 6 Distributaries under process.
e)	Batane Res. Scheme	Garhwa, Palamau /	1976	8.00	150.33	128.01			95%	95%	100%	Work is in progress. Rehabilitation work is going-on.
f)	Gumani Barrage Scheme	Sahebganj, Pakur / Barhait	1976	3.83	162.59	185.26			100%	100%	90%	Work almost completed.
g)	Surangi Res. Scheme	Ranchi / Tamar	1982	2.15	41.17	46.32			100%	100.00%	90%	Work completed Work of Nagasarin Distributary to be completed by June 2018
h)	Sonua Res. Scheme	West Singhbhum / Sonua	1981	8.30	82.65	83.48			100%	Lt - 95% Rt - 95%	20%	Work is in progress. 6 Distributaries under construction. 4 Distributaries under L.A.
i)	Panchkhero Res. Scheme	Koderma / Markacho, Giridih / Raj Dhanwar	1986	9.55	75.69	88.54			100%	Lt - 100% Rt - 100%	10%	Work is in progress. L.A. of 4 no. Distributaries under process.
j)	Sukri Res. Scheme	Lohardaga / Kisko	2008	9.35	9.35	9.75			85%	75%	NIL	Work is in progress (Affected due to Naxal activity)
k)	Kesho Res. Scheme	Koderma, Hazaribagh / Markacho	1983	6.08	131.99	87.61			45%	4%	NIL	Work stopped. (Vigilance case)
l)	Upershankh Res. Scheme	Gumla	1981	9.19	141.19	153.23			100%	100%	20%	Head works and main canal completed. Irrigation started. Work of Distribution System in progress.
	Total			677.04	9414.47	4114.45	71.65	12.91				